


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	32
ಮಾನ್ಯ ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ಪ್ರಕಾಶ ಕೆ.ರಾಧೋಡ್ (ನಾಮನಿರ್ದೇಶನ ಹೊಂದಿದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	21-9-2020
ಉತ್ತರಿಸುವ ಸಚಿವರು	ಆರೋಗ್ಯ ಮತ್ತು ಕುಟುಂಬ ಕಲ್ಯಾಣ ಹಾಗೂ ಹಿಂದುಳಿದ ವರ್ಗಗಳ ಕಲ್ಯಾಣ ಸಚಿವರು

ಕ್ರ. ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
1	ಆರೋಗ್ಯ ಮತ್ತು ಕುಟುಂಬ ಕಲ್ಯಾಣ ಇಲಾಖೆಯಲ್ಲಿ ಪ್ರಸ್ತುತ ಚಾಲ್ತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳಾವುವು: (ಜಿಲ್ಲಾವಾರು ವಿವರ ನೀಡುವುದು)	ಆರೋಗ್ಯ ಮತ್ತು ಕುಟುಂಬ ಕಲ್ಯಾಣ ಇಲಾಖೆಯಲ್ಲಿ ಪ್ರಸ್ತುತ ಚಾಲ್ತಿಯಲ್ಲಿರುವ ಜಿಲ್ಲಾವಾರು ಕಾಮಗಾರಿಗಳ ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ವಿವರಿಸಿದೆ.
2	ಈ ಕಾಮಗಾರಿಗಳ ನಿರ್ವಹಣೆಯನ್ನು ಯಾವ ಸಂಸ್ಥೆಗೆ ವಹಿಸಲಾಗಿದೆ: ಇದಕ್ಕೆ ನಡೆಸಿದ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯ ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು:	ಈ ಕಾಮಗಾರಿಗಳ ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆಯನ್ನು ಆಕುಕ ಇಲಾಖೆಯ ಇಂಜಿನಿಯರಿಂಗ್ ಘಟಕ ಇ-ಪ್ರೊಕ್ಯೂರ್‌ಮೆಂಟ್ ಮುಖಾಂತರ ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ. ಕಾಮಗಾರಿ ನಿರ್ವಹಣೆಯ ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಿದೆ.
3	ಕಾಮಗಾರಿ ಗುತ್ತಿಗೆ ಪಡೆದ ಗುತ್ತಿಗೆದಾರರು ಸಂಸ್ಥೆಗೆ ಮರು ಗುತ್ತಿಗೆ ನೀಡಲು ಸರ್ಕಾರದಲ್ಲಿ ಅವಕಾಶ ಕಲ್ಪಿಸಲಾಗಿದೆಯೇ: ಇದ್ದಲ್ಲಿ ಆದೇಶದ ಪ್ರತಿಯೊಂದಿಗೆ ಮಾಹಿತಿ ನೀಡುವುದು;	ಗುತ್ತಿಗೆ ಕರಾರಿನ ನಿಯಮಾವಳಿಯಲ್ಲಿ ಉಪ ಗುತ್ತಿಗೆ ನೀಡಲು ಅವಕಾಶ ಇರುವುದಿಲ್ಲ.

4	ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಇರುವ ಕಾಲಮಿತಿಯೇನು: ಕಾಮಗಾರಿ ವಿಳಂಬದಿಂದ ಸರ್ಕಾರಕ್ಕೆ ಆಗಿರುವ ನಷ್ಟವೇನು? (ವಿವರ ನೀಡುವುದು)	ಪ್ರತಿ ಕಾಮಗಾರಿಗೂ ಕಾಲಮಿತಿಯನ್ನು ನಿಗದಿಪಡಿಸಿದ್ದು ಅದರಂತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗುತ್ತದೆ. ಕಾಮಗಾರಿಗಳ ವಿಳಂಬದಿಂದ ಸರ್ಕಾರಕ್ಕೆ ಯಾವುದೇ ನಷ್ಟವಾಗಿರುವುದಿಲ್ಲ.
---	---	--

ಆಕುಕ 88 ಎಸ್.ಎಂ.ಎಂ. 2020


(ಬಿ. ಶ್ರೀರಾಮುಲು)

ಆರೋಗ್ಯ ಮತ್ತು ಕುಟುಂಬ ಕಲ್ಯಾಣ ಹಾಗೂ
ಹಿಂದುಳಿದ ವರ್ಗಗಳ ಕಲ್ಯಾಣ ಸಚಿವರು

ABSTRACT

ಆಧಾರ-1

Rs. In Lakhs

Sl No	Name of District	No of work	Estimate Cost
1	2	3	4
1	Bengaluru Urban	7	4185.00
2	Bengaluru Rural	3	1265.00
3	Ramanagara	12	9344.89
4	Tumkur	13	7579.00
5	Chitradurga	8	6845.00
6	Kolar	11	4270.00
7	Chikkaballapura	6	4340.00
8	Shivamogga	7	3990.00
9	Davanagere	6	5300.00
10	Mysore	15	8803.20
11	Mandya	15	5459.00
12	Hassan	11	3392.00
13	Chikkamagaluru	3	1560.00
14	Dakshina Kannada	5	2973.04
15	Udupi	1	178.00
16	Dharwad	4	4895.00
17	Gadag	1	200.00
18	Vijayapura	26	14251.80
19	Bagalkote	9	3736.00
20	Belagavi	15	10386.00
21	Uttara Kannada	4	1720.00
22	Haveri	7	1840.00
23	Kalaburagi	9	5495.79
24	Bidar	4	850.00
25	Koppal	14	5926.00
26	Ballari	7	5210.00
27	Yadgir	4	1060.00
28	Raichur	8	4805.00
Total		235	129859.72

District Wise Work Details

			Rs.in Lakhs
Sl. No	District	Name of Work	Sanctined Estimate cost
1	2	3	4
BENGALURU URBAN DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Bengaluru U	Construction of Compound (Retaining) wall and other allied work at CHC Kaggalipura, Bengaluru South taluk, Bengaluru U District.	200.00
2	Bengaluru Urban	Construction of PHC at Machohalli in Bengaluru North Taluk, Bengaluru Rural Dist	180.00
Head of Account: 4210-01-110-1-01-422 (SCP)			
3	Bengaluru Urban	Providing Additional floor and additional facilities, repairs to roof leakage, balance compound wall and internal roads to CHC Kadugondanahalli	200.00
Head of Account: NABARD			
4	Bengaluru Urban	Construction of PHC at Singasandra, Bengaluru East Tq, Bengaluru urban Dist.	170.00
Head of Account: AYUSH			
5	Bengaluru	Construction of Boys Hostel at Govt., Ayurveda Medical College, Bengaluru	675.00
6	Bengaluru	Construction of Ladies Hostel at Govt Homeopathy/Unani Medical college	1000.00
Head of Account: NHM			
7	Bengaluru	Construction of proposed additional 2nd, 3rd, 4th & 5th Floors over the existing 1st Floor of High Risk Pregnancy Ward at VANIVILAS Hospital, KR Road, Bengaluru	1760.00
7	Bengaluru Urban District Total		4185.00
BENGALURU RURAL DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Bengaluru Rural	Construction of PHC at Hulikunte, Doddaballapura taluk, Bengaluru Rural District.	180.00
Head of Account: NABARD			
2	Bangalore Rural	Upgradation of Taluk Level Hospital from 30 to 100 bed at Devanahalli.	905.00
Head of Account: 4210-01-110-1-01-422 (SCP)			
3	Bengaluru Rural	Construction of PHC at Doddahajjaji at doddaballapura Tq.,	180.00
3	Bengaluru Rural District Total		1265.00
RAMANAGARA DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Ramanagara	Improvements to TLH & Construction Administrative block at GH Kanakapura Ramanagar District	200.00
2	Ramanagara	Extention of PHC Building and improvements to existing old block at Honganuru, Channapatna Taluk, Ramanagara District	110.00
3	Ramanagara	Extention of PHC Building and improvements to existing old block at Kodamballi Channapatna Taluk, Ramanagara District	110.00
4	Ramanagara	Construction of PHC at Manchegowdana palya in Ramanagara Tq., & District	180.00
5	Ramanagara	Construction of PHC at Kanwa in Ramanagara Taluk & District (in lieu of Construction of PHC at Kootagallu in Ramanagara Tq., & District)	210.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
6	Ramanagar	Construction of Primary Health Centre at B.V.Halli in Channapattana Tq, Ramanagar District	180.00
7	Ramanagara	Construction of PHC & Staff quarters at Motaganahalli	250.00
8	Ramanagara	Construction of Primary Health Centre at Maruru in Magadi Tq, Ramanagar District	180.00
9	Ramanagara	Construction of Primary Health Centre at Kallanakuppe in Kanakapura Tq, Ramanagar District	180.00

Sl. No	District	Name of Work	Sanctined Estimate cost
Head of Account: NABARD			
10	Ramanagar	Construction of CHC & Staff quarters at Akkuruhosahalli , Channpatna Taluk.	1200.00
11	Ramanagara	Construction of PHC at Santemoganahalli, Channaptana Taluk ,	189.89
Head of Account: NHM			
12	Ramanagara District	Construction of District Hospital at Ramanagara in Ramanagara Tq	6355.00
12	Ramanagara District Total		9344.89
TUMKUR DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Tumkur	Construction of Additional Facilities to PHC JC Pura, Chikkanayakanhalli taluk, Tumakur Dist	180.00
2	Tumkur	Construction of additional wards on Second floor and Renovation to OT Block at TLH Gubbi taluk, Tumakur District.	100.00
3	Tumkur	Construction of additional facilities to PHC at Dodderi in Madhugiri Taluk in Tumkuru	250.00
4	Tumkur	Construction of Staff Quarters and additional building to PHC Patnayakanahalli at Sira Taluk, Tumakuru District	100.00
Head of Account: 4210-01-110-1-01-423 (TSP)			
5	Tumkur	Construction of PHC & Staff quarters at Doddasaggare	280.00
Head of Account: 4210-01-110-1-01-422 (SCP)			
6	Tumkur	Construction of PHC at Bukkapattana in Koratagere Tq.,	180.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
7	Tumkur	Construction of PHC Building at Muddenahalli Madhugiri Tq, Tumkur District	180.00
8	Tumkur	Construction of PHC Building and Staff Qtrs at Mavinakere Turuvekere Tq, Tumkur District	180.00
9	Tumkur	Construction of PHC Building at Eppadi in Kunigal Taluk, Tumkur District.	180.00
Head of Account: NABARD			
10	Tumkur	Upgradation of MCH from 60 beds to 100 beds at Sira, Sira Taluk.	770.00
11	Tumkur	Construction of PHC at Sugur, TipturTq, TumkurDist.	170.00
12	Tumkur	Construction of 60 bed MCH at General Hospital in Sira, Sira Tq	1300.00
Head of Account: 4210-04-200-1-05 DRUG)			
13	Tumkur	Construction of Deputy Drug Controller and Assistant Drug Controller's Office in Tumkur, Tumkur District	209.00
Head of Account: NHM			
13	Tumkur District	Construction of 60 bedded MCH wing at TH Pavagada of Tumkur District	1500.00
14	Tumkur District	Construction of 100 bed MCH building at District Hospital Premises Tumkur	2000.00
13	Tumkur District Total		7579.00
CHITRADURGA DISTRICT			
Head of Account: 4210-01-110-1-01-422 (SCP)			
1	Chitradurga	Upgradation of Taluk Level Hospital at Holalkere in Chitradurga District	1650.00
2	Chitradurga	Construction of MCH at Holalkere	1100.00
Head of Account: 4210-01-110-1-01-423 (TSP)			
3	Chitradurga	Construction of PHC at TN Kote	180.00
4	Chitradurga	Construction of PHC, Doctors, Nurse & Group-D quarters and Compound wall at Hirekerehalli	120.00

Sl. No	District	Name of Work	Sanctined Estimate cost
5	Chitradurga	Construction of Staff quarters in the premises of PHC at Ashoka Siddapura	130.00
Head of Account: NABARD			
6	Chitradurga	Construction of PHC at Ranganathapur, Hiriyyur Tq, Chitradurga Dist.	165.00
Head of Account: NHM			
7	Chitradurga District	Construction of new 100 bed Taluk Level Hospital at Hiriyyur Taluk, Chitradurga District	2500.00
8	Chitradurga District	Upgradation of 50 beds to 150 beds MCH wing at DH Chitradurga in Chitradurga Tq & District	1000.00
8	Chitradurga District Total		6845.00
KOLAR DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Kolar	Construction of PHC at Madderi in Kolar Taluk and District	180.00
2	Kolar	Construction of PHC to CHC at Vemgal extention work	280.00
Head of Account: 4210-01-110-1-01-422 (SCP)			
3	Kolar	Improvements to District Hospital at KGF in Kolar District	800.00
Head of Account: 4210-01-110-1-01-423 (TSP)			
4	Kolar	Construction of PHC at Agaram, Mulabagilu Ta., Kolar Dist	180.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
5	Kolar	Improvements to General Hospital at Srinivasapura, Srinivasapura Taluk, Kolar District	230.00
Head of Account: NABARD			
6	Kolar	Construction of PHC at Somayajapalli in Srinivaspur Taluk.	170.00
7	Kolar	Construction of PHC at Madanahalli Cross in Kolar Taluk.	170.00
8	Kolar	Construction of PHC at Muduvadi in Kolar Taluk.	170.00
9	Kolar	Construction of PHC at Lakshmisagara in Srinivasapura Taluk.	170.00
10	Kolar	Construction of PHC at Byraganapalli in Srinivasapura Taluk.	170.00
11	Kolar	Construction of 100 bed MCH to DH SNR Hospital Kolar	1750.00
11	Kolar District Total		4270.00
CHIKKABALLAPURA DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Chikkaballapura	Construction of PHC at Bashettihalli in Shidlaghatta Taluk, Chikkaballapura District	180.00
2	Chikkaballapura	Construction of PHC at Kotagal in Chinthamni Taluk, Chikkaballapura District	180.00
3	Chikkaballapura	Construction of PHC at Chakavelu in Bagepalli Taluk, Chikkaballapura District	180.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
4	Chikkaballapura	Additional works to Gowribidanur 100 bedded MCH Hospital in Gowribidanur Tq, Chikkaballapur District	300.00
Head of Account: AYUSH			
5	Chikkaballapura	Construction of 50 Bedded Ayush Hospital at Chikkaballapur, Chikkaballapur District	800.00
Head of Account: NHM			
6	Chikkaballapura District	Construction of TLH Hospital at Gowribidanur after demolishing the existing delapidated old building Chikkaballapura District.	2700.00
6	Chikkaballapura District Total		4340.00
SHIVAMOGGA DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Shimoga	Construction of staff quarters at PHC Anandapura & Mortuary in Sagara Taluk of Shimoga	120.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
2	Shimogga	Construction of PHC Building at Barangi in Soraba Tq, Shimoga District	180.00

Sl. No	District	Name of Work	Sanctined Estimate cost
Head of Account:NABARD			
3	Shimoga	Construction of PHC at Bhadra Colony, Bhadravathi Tq, Shimoga Dist.	165.00
Head of Account:AYUSH			
4	Shimoga	Additional Facilities for the existing Government Ayurved Teaching Hospital and college in Shimoga	460.00
5	Shimoga	Construction of Girls Hostel at Govt., Ayurveda Medical College, Shivamogga.	815.00
Head of Account: NHM			
6	Shimoga District	Construction of 60 bedded MCH wing at GH Shikaraipura of Shivamogga District	1500.00
7	Shivmoga District	Construction of Community Health Centre at Holehonnur in Bhadravathi taluk of Shivamoga District	750.00
7	Shimoga District Total		3990.00
DAVANAGERE DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Davanagere	Construction of Geriatric ward for Senior Citizens at Chigateri District Hospital Davanagere taluk and District.	100.00
2	Davanagere	Construction of 50 bedded MCH wing at DH Davanagere in Davanagere Tq	1100.00
Head of Account: NABARD			
3	Davanagere	Construction of PHC at Banuvalli, Harihara Taluk, Davanagere District.	160.00
Head of Account: AYUSH			
4	Davanagere	Construction of 50 bedded Ayush Hospital at Davanagere in Davanagere District.	750.00
Head of Account: NHM			
5	Davanagere District	Construction of 50 bedded MCH wing at DH Davanagere in Davanagere Tq	1100.00
6	Davanagere District	Construction of 100 bedded MCH wing at District Hospital Davanagere	2090.00
6	Davanagere District Total		5300.00
MYSORE DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Mysuru	Construction of PHC at Ravamdoor (By Dismantaling of Old 24x7 PHC) Priyapptana taluk, Mysuru District.	175.00
Head of Account: 4210-01-110-1-01-423 (TSP)			
2	Mysuru	Construction of PHC at D.B.Kuppe in HD Kote Taluk of Mysur District	145.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
3	Mysuru	Repairs & Renovation of TLH H.D. Kote	200.00
4	Mysuru	Extention of Existing PHC and Construction of Staff quarters to PHC at Suttur Najanagudu taluk, Mysuru District	158.00
Head of Account: NABARD			
5	Mysuru	Construction of PHC at Haradanahalli, K.R.Nagara Tq	170.00
6	Mysore	Construction of PHC at Bylakuppe, Periyapatna Taluk	170.00
7	Mysore	Construction of PHC at Chapparadalli, Periyapatna Taluk	170.00
8	Mysuru	Construction of 100 bed General Hospital at Hunsur, Hunsur Taluk	2500.00
9	Mysore	Construction of 30 bed MCH at Talkadu, T.Narasipura Tq	785.00
10	Mysore	Construction of 30 beds MCH at Bannur, T. Narasipura Taluk, Mysuru District.	950.00
Head of Account: AYUSH			
11	Mysuru	Upgradation of Heritage building of Government Ayurvedic Medical college and Hospital at Mysuru.	154.20
12	Mysuru	Constructions of Building for Nature cure and Yoga college block, Kitchen Block at Brindavana Extension (Opp to Sanitorium Mysore)	716.00

Sl. No	District	Name of Work	Sanctined Estimate cost
13	Mysuru	Construction of Boys Hostel at Govt., Naturecure & Yoga College, Mysuru	300.00
14	Mysuru	Construction of 10 bedded Ayush Hospital at T.Narasipura	210.00
Head of Account: NHM			
15	Mysuru	Upgradation of SMT Hospital to 100 Bedded MCH in Mysuru city	2000.00
15	Mysuru District Total		8803.20
MANDYA DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Mandya	Improvementst to CHC and Construction of Doctor's and Staff Quarters at KM Doddi Madduru taluk, Mandya District.	250.00
2	Mandya	Construction of Staff quarters at CHC at Belluru, Nagamngala taluk, Mandya District.	110.00
3	Mandya	Construction of PHC at Haradarahalli, Nagamngala taluk, Mandya District.	180.00
4	Mandya	Construction of PHC Building and staff quarters at Narayanapura, Pandavapura taluk, Mandya District.	250.00
Head of Account: 4210-01-110-1-01-422 (SCP)			
5	Mandya	Construction of PHC & 2 nos Nurse Quarters at Kadukottanahalli in Maddur Tq.,	200.00
6	Mandya	Construction of PHC at Agasanapura in Malavalli Tq., Mandya District	180.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
7	Mandya	Construction of PHC Building at Kandegala in Malavalli Tq, Mandya District	180.00
8	Mandya	Construction of PHC Building at Maduvinakodi in K.R.Pet Tq, Mandya District	180.00
Head of Account: NABARD			
9	Mandya	Construction of 30 beds MCH Hospital at TLH at Malavalli	1040.00
10	Mandya	Construction of PHC at Kodiyala, Sriranga pattana Tq, Mandya Dist.	170.00
11	Mandya	Construction of PHC at Kyathanahalli, Pandavapura Tq, Mandya Dist.	170.00
12	Mandya	Construction of PHC at Sarangi, K.R.Pet Tq, Mandya Dist.	170.00
13	Mandya	Construction of PHC at Alenahalli, K.R.pet Tq, Mandya Dist.	170.00
Head of Account: 4210-04-200-1-05 (DRUG)			
14	Mandya	Construction of Assistant Drug Controller office to Drug Control Department in Mandya	209.00
Head of Account: NHM			
15	Mandya District	Construction of 100 bed MCH at District Hospital in Mandya District	2000.00
15	Mandya District Total		5459.00
HASSAN DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Hassan	Construction of PHC at Bagur, Channarayapatna taluk, Hassan District. (Dismantling of the old PHC building)	180.00
2	Hassan	Construction of PHC at Ballaghatta Channarayapatna taluk, Hassan District. (Dismantling of the old PHC building)	180.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
3	Hassan	Construction of 10 Bedded Ward meeting Hall nurse station and staff quarters, Doctors (1), Nurse (1), Group D (1) at PHC Akanahalli Koddu on Chennarayapatna Tq, Hassan District	180.00
4	Hassan	Construction of Doctors, Nurse & Group "D" Qtrs to CHC at Halebidu in Belur Taluk, Hassan District (In lieu of Improvements to CHC at Halebidu in Belur Taluk)	200.00

Sl. No	District	Name of Work	Sanctined Estimate cost
Head of Account: NABARD			
5	Hassan	Construction of PHC at Palya, Alur Taluk.	170.00
6	Hassan	Construction of PHC at Navile, Channarayapatana Taluk.	170.00
7	Hassan	Construction of II, III and IV floor over existing G+1 Maternity & Child Hospital wing at Holenarasipura, Hassan District.	1200.00
8	Hassan	Construction of PHC at Gopanahalli, Hassan Taluk	178.00
9	Hassan	Construction of PHC at Ganguru, Beluru Taluk.	181.00
10	Hassan	Construction of PHC at Mudalahippe, Kasaba hobli, Holenarsipura Taluk.	178.00
11	Hassan	Upgradation of Taluk Level Hospital from 30 to 100 beds at Alur, Alur Taluk, Hassan District.	575.00
11	Hassan District Total		3392.00
CHIKKAMAGALURU DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Chikkamagaluru	Construction of PHC at IAKYA, Chikkamagaluru taluk and District in lieu of Construction of PHC at Siddapura, jagara Hobali, Chikkamagaluru taluk and District.	180.00
2	Chikkamagaluru	Construction of PHC at Gangahalli Kaduru taluk, Chikkamagaluru Dist in lieu of Construction of PHC at K.Bidare, Kaduru taluk, Chikkamagaluru Dist	180.00
Head of Account: NHM			
3	Chikkamagaluru	Construction of 60 bed MCH at SDH Koppa TLH.	1200.00
3	Chikkamagaluru District Total		1560.00
DAKSHINA KANNADA DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Dakshina Kannada	Improvements and Renovations to Wenlock DH at Mangaluru	500.00
2	Dakshina Kannada	Construction of High Risk Delivery ward in Lady Goshan Hospital Mangaluru Taluk in Dakshina Kannada District	200.00
Head of Account: NABARD			
3	Dakshina Kannada	Construction of New PHC Building at Ishwaramangala, Puttur Taluk	178.00
4	Dakshina Kannada	Construction of 176 bed new hospital with Blood bank, Urology, Neuro surgery, OT complex & wards at District Wenlock hospital, Mangalore (Phase -2 for I, II, & IIIrd Floor)	970.00
Head of Account: NHM			
5	Dakshina Kannada District	Construction of 60 beds MCH wing at Lady Goshan Hospital, Mangaluru in Dakshina Kannada District	1125.04
5	Dakshina Kannada District Total		2973.04
UDUPI DISTRICT			
Head of Account: NABARD			
1	Udupi	Construction of New PHC Building at Muniyalu, Karkala Taluk	178.00
1	Udupi District Total		178.00
DHARWAD DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Dharwad	Construction of Staff qtrs (Doctors qtrs- 1 no., Nurse qtrs -2 no, Group- D - 1no.) PHC at Noolvi, Hubli Taluk, Dharwad District.	100.00
2	Dharwad	Construction of PHC at Alnavara in Dharwad Taluk & District	180.00
Head of Account: NHM			
3	Dharwad District	Construction of Additional 2 floors above the existing MCH Hospital in the premises of KIMS Hospital Hubli	2000.00
4	Dharwad	Construction of 100 bedded MCH at DH premises Dharwad.	2615.00
4	Dharwad District Total		4895.00

Sl. No	District	Name of Work	Sanctined Estimate cost
GADAG DISTRICT			
1	Gadag District	Upgradation of PHC to CHC at Naregal in Ron Taluk	200.00
1	Gadag District Total		200.00
VIJAYAPURA DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Vijayapura	Construction of Super Specialty Hospital in the premises of District Hospital Vijayapura	2500.00
2	Vijayapura	Repair and Renovation of TB ward block in premises of DH, Vijayapura	195.00
3	Vijayapura	Repair and renovation to TLH at B.Bagewadi in Vijayapura	120.00
4	Vijayapura	Construction of Sewage treatment Plant to District Hospital Vijayapura (balance work)	190.00
5	Vijayapura	Construction of New PHC in Baradola at Indi Taluk (Dismantling of existing Dilapidated condition PHC Building) in Vijayapura District	180.00
6	Vijayapura	Construction of Doctors qtrs-1 no., Nurse qtrs -1 no. Group D qtrs-1 no., Drug Distributors qtrs-1no., and Repairs to PHC Agarakheda in Indi Taluk Vijayapura District	120.00
7	Vijayapura	Construction of PHC at Jigajinagi, Indi Taluk, Vijayapur District	180.00
8	Vijayapura	Construction of New PHC at Kudagi (Dismantling of existing Dilapidated condition PHC Building), Basavana Bagewadi Taluk Vijayapura District	180.00
9	Vijayapura	Construction of Puttaraj Gavai Institute of Trauma & Orthopedic in the premises District Hospital Vijayapur	2000.00
10	Vijayapura	Construction of Super Specialty Hospital Phase - 2 & Oncology block in the premises of District Hospital Vijayapura	4000.00
Head of Account: 4210-01-110-1-01-422 (SCP)			
11	Vijayapura	Construction of Doctors qtrs-1 no., Nurse qtrs -4 nos., Junior Women Health Assistance qtrs- 3 nos., Group D qtrs-2 nos., Drug Distributors qtrs-1no.,to PHC at Horthi in Indi Taluk Vijayapura District	200.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
12	Vijayapura	Construction of PHC and Staff Qtrs at Telagi in B.Bagewadi Taluk	275.00
13	Vijayapura	Construction of 30 bedded MCH Hospital at Kolhar in Basavanabagewadi Taluk, Vijayapura District	285.00
14	Vijayapura	Upgradation of PHC to CHC at Golasangiya in Basavanabagewadi Tq, Vijaypur District	250.00
Head of Account: NABARD			
15	Vijayapura	Construction of Staff Quarters and Renovation to TLH at B.Bagewadi in B.Bagewadi Taluk.	385.00
16	Vijayapura	Construction of Staff Quarters & Extension to CHC at Chadchan in Indi Taluk, Vijayapura District.	240.00
17	Vijayapura	Extension of CHC at Talikote, Moddebihal Taluk .	161.80
18	Vijayapura	Construction of PHC at Mulavada, Basavanabagevadi Taluk.	191.00
19	Vijayapura	Construction of PHC at Loni B.K, Indi Taluk.	187.00
20	Vijayapura	Construction of PHC at Mulsavalagi, Sindagi Taluk.	190.00
21	Vijayapura	Construction of PHC at Atharga, Indi Taluk.	191.00
22	Vijayapura	Construction of PHC at Hovinahipparagi, Basavanabagevadi Taluk.	191.00
23	Vijayapura	Construction of PHC at Agarakhed, Indi Taluk.	190.00

Sl. No	District	Name of Work	Sanctined Estimate cost
Head of Account: AYUSH			
24	Vijayapura	Construction of Panchakarma Wing in premises of District General Hospital, Vijayapura	400.00
Head of Account: NHM			
25	Vijayapura	Construction of additional 50 bedded MCH wing at DH Vijayapura	1050.00
26	Vijayapura	Upgradation of PHC to CHC at Konnur in Vijayapura Taluk	200.00
26	Vijayapura District Total		14251.80
BAGALKOT DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Bagalkot	Construction of Mortuary, Food shelter and Improvements to (internal road, repairs and renovation of UGD line for quarters) District Hospital at Bagalkot Taluk and District	400.00
2	Bagalkot	Upgradation of PHC to CHC at Savalagi in Bagalkot Taluk	200.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
3	Bagalkot	Construction of PHC at Nandikeshwar in Badami Taluk, Bagalkot District	180.00
Head of Account: 4210-01-110-1-01-422 (SCP)			
4	Bagalkote	Repair & Renovation to CHC & Construction of Staff Quarters at KERUR CHC in Badami Tq, Bagalkot Dist.	150.00
Head of Account: NABARD			
5	Bagalkote	Construction of PHC at Bevoor, Bagalkote Taluk.	191.00
6	Bagalkote	Construction of PHC at Hipparagi, Jamakhandi Tq, Baglkot Dist.	165.00
7	Bagalkote	Construction of PHC at Kamatagi, Hungund Tq, Baglkot Dist.	160.00
Head of Account: NHM			
8	Bagalkote District	Construction of 100 bedded MCH wing at TH Jhamkhandi of Bagalkote District	2090.00
9	Bagalkot District	Upgradation of PHC to CHC at Savalagi in Bagalkot Taluk	200.00
9	Bagalkote District Total		3736.00
BELAGAVI DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Belagavi	Construction of Staff qtrs (Doctors qtrs- 1 no., Nurse qtrs -2 no, Group- D qtrs - 1no.,) at Batakurki in Ramdurga Taluk, Belagavi Dist	100.00
2	Belagavi	Construction of PHC (Dismantling of existing Dilapidated condition PHC Building), Doctors qtrs- 1 no., Nurse qtrs -2 no, Group- D - 1no., at Sangolli in Bylahongal Taluk Belagavi District	190.00
3	Belagavi	Construction of PHC at Islampura in Hukkeri Taluk, Belagavi District	180.00
4	Belagavi	Construction of PHC at Manakapura in Nippani Taluk, Belagavi District. (Dismantling of existing Old PHC Building)	180.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
5	Belagavi	Dismantling of Old PHC & Construction of New Primary Health Centre at Hosur in Soundatti Tq, Belagavi District	180.00
6	Belagavi	Internal and External Painting to TLH Bailhongal, Repairs to Existing Quarters & New Construction of MO-02, GDO-02 Quarters.	155.00
7	Belagavi	Construction of PHC and Staff qtrs at Deshnuru in Bylahongala Taluk, Belagavi District	231.00
Head of Account: NABARD			
8	Belagavi	Construction of PHC at Ankali in Chikkodi Taluk, Belagavi District	170.00
Head of Account: NHM			
9	Belagavi District	Upgradation of CHC to Taluka Hospital Kitturs at Belagavi	1500.00
10	Belagavi District	Construction of 100 Bedded MCH at Chikodi of Belagavi District	2000.00

Sl. No	District	Name of Work	Sanctined Estimate cost
11	Belagavi District	Construction of 30 Bedded MCH at Nippani of Belagavi District	800.00
12	Belagavi District	Construction of 60 Bedded MCH at Soundatti of Belagavi District	1100.00
13	Belagavi District	Construction of 60 bedded MCH at Taluka Hospital Khanapur of Belagavi District	1500.00
14	Belagavi District	Construction of 100 bed MCH at BIMS Belagavi	2000.00
15	Belgaum District	Repairs & Repairs Construction of District Vaccine store building at Belagavi	100.00
15	Belagavi District Total		10386.00
UTTARA KANNADA DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Uttara Kannada	Construction of PHC at Muroor in Kumta Tq	140.00
2	Uttara Kannada	Construction of PHC at Ulaga in Karwar Tq., U.K District	180.00
Head of Account: AYUSH			
3	Uttara Kannada	Construction of 10 bedded Ayush Hospital building at Dandeli in Haliyal Tq.	300.00
Head of Account: NHM			
4	Uttar Kannada District	Construction of 60 bedded MCH at Sirsi of Uttar Kannada District	1100.00
4	Uttara Kannada District Total		1720.00
HAVERI DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Haveri	Construction of Doctors qtrs- 1 no., Nurse qtrs -1no, Group- D - 1no., and Improvements and Repairs to CHC Akki Alura in Hangal Taluk, Haveri District	150.00
2	Haveri	Construction of Staff quarters, compound wall, & approach road, to PHC Adura in Hangal Taluk, Haveri District	150.00
3	Haveri	Construction of PHC at Irani in Ranebennur Tq., of Haveri District	180.00
Head of Account:NABARD			
4	Haveri	Construction of PHC at Kuppeluru, Ranebennur Tq, Haveri Dist.	170.00
5	Haveri	Construction of PHC at Honnatti, Ranebennur Tq, Haveri Dist.	170.00
6	Haveri	Construction of PHC at Kudupali, Hirekerur Tq, Haveri Dist.	170.00
7	Haveri	Upgradation of Taluk Level Hospital from 50 to 100 bed including construction of staff quarters at Ranebennur.	850.00
7	Haveri District Total		1840.00
KALABURGI DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Kalaburagi	Upgradation of PHC to CHC at Ravoor in Chittapur Tq	200.00
2	Kalaburagi	Construction of Arogya Bhavana Complex at Kalaburagi	1850.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
3	Kalaburagi	Construction of PHC at Ravoor in Chittapur Tq	140.00
4	Kalaburagi	Construction of PHC with staff quarters at Ambalaga	250.00
5	Kalaburagi	Construction of PHC with staff quarters at Dandoti	250.00
6	Kalaburagi	Construction of Staff qtrs to PHC Dhangapura in Alanda Taluk, Kalaburagi District	250.00
Head of Account: NHM			
7	Kalaburagi District	Construction of 100 bed MCH building at District Hospital Kalaburagi	2000.00
8	Kalaburagi District	Upgradation of PHC to CHC at Jeratagi Kalaburagi District	350.00
9	Kalaburagi District	Construction of PHC & Staff quarters at Naribol in Jewargi Tq	205.79

Sl. No	District	Name of Work	Sanctined Estimate cost
9		Kalaburagi District Total	5495.79
BIDAR DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Bidar	Upgradation of PHC to CHC at Sulepet in Chincholi Tq	200.00
2	Bidar	Construction of (Doctors qtrs- 1 no., Nurse qtrs -2 no, Group- D - 1no.) at CHC Nituru in Bhalki Taluk, Bidar District	100.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
3	Bidar	Construction of Staff qtrs to PHC Gotala in Basavakalyan Taluk, Bidar District	200.00
Head of Account: NHM			
4	Bidar District	Upgradation of PHC to CHC at Mehakar in Bidar District	350.00
4		Bidar District Total	850.00
KOPPAL DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Koppal	Upgradation of PHC to CHC at Hanumanahal in Kushtagi taluk	200.00
2	Koppal	Upgradation of PHC to CHC at Hanumasagara in Kushtagai Tq	200.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
3	Koppal	Construction of 5 Nos of Nurse qtrs to CHC at Tavaragere Kushtagi Taluk, Koppal District	110.00
4	Koppal	Construction of Staff qtrs to CHC Hanumasagara in Kushtagi Taluk, Koppal District	200.00
5	Koppal	Construction of Compound wall internal roads vehicle parking Mortuary block & total new Electrification for District Hospital at Koppal	510.00
6	Koppal	Construction of PHC with Staff quarters at Navali	250.00
7	Koppal	Construction of PHC with Staff quarters at Musalapura	250.00
8	Koppal	Construction of PHC with necessary Infrastructure works at Hosakere	170.00
9	Koppal	Construction of Staff qtrs to PHC Alavandi in Koppal Taluk, Koppal District	156.00
10	Koppal	Construction of PHC at Chikkanakoppa in Yelaburga Taluk, Koppal District	180.00
Head of Account: NABARD			
11	Koppal	Construction of 30 beds MCH wing to CHC at Kukanur, Yelaburga Tq.	950.00
Head of Account: NHM			

Sl. No	District	Name of Work	Sanctined Estimate cost
12	Koppal District	Construction of 100 bedded MCH at Koppal of Koppal District	2000.00
13	Koppal District	Upgradation of PHC to CHC at Hanumanahal in Kushtagi taluk	200.00
14	Koppal District	Construction of additional 30 bedded MCH wing at TLH Gangavathi in Koppal District.	550.00
14	Koppal District Total		5926.00
BALLARI DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Ballari	Upgradation of PHC to CHC at Kamalaupra in Hospet Tq (Indent-1911)	200.00
2	Ballari	Upgradation of PHC to CHC at Mariammanahalli in Sandur Tq (Indent-1911)	200.00
Head of Account: 4210-01-110-1-01-423 (TSP)			
3	Ballari	Upgradation of Kurugodu CHC to 100 bedded TLH at Ballari District	2120.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
4	Ballari	Renovation of CHC & Construction of Doctors Qtrs, Nurse Qtrs & D'Type Qtrs to CHC at Hampasagar in H.B.Halli (Tq) Ballari (Dist)	200.00
Head of Account: NHM			
5	Ballari District	Construction of 100 bedded MCH wing at District Hospital Ballari	2090.00
6	Ballari District	Upgradation of PHC to CHC at Kamalapura in Hospet Taluk	200.00
7	Ballari District	Upgradation of PHC to CHC at Mariammanahalli in Sandur Taluk	200.00
7	Ballari District Total		5210.00
YADGIR DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Yadgir	Construction of Staff qtrs (Doctors qtrs- 1 no., Nurse qtrs -2 no, Group- D - 1no.) PHC at Shirval in Shahpur Talk, Yadgir District	100.00
Head of Account: 4210-01-110-1-01-423 (TSP)			
2	Yadgir	Construction of PHC & Staff quarters at Kakkera in Shorapur Tq, Yadgir Dist.	280.00
Head of Account: NHM			
3	Yadgir District	Construction of Community Health Centre at Kembhavi in Shorapur Taluk, Yadgir District.	480.00
4	Yadgir District	Upgradation of PHC to CHC at Kodekal in Surapura taluk	200.00
4	Yadgir District Total		1060.00
RAICHUR DISTRICT			
Head of Account: 4210-01-110-1-01-386			
1	Raichur	Upgradation of PHC to CHC at Kodekal in Shorapura Taluk of Yadgir District	200.00
Head of Account: 4210-01-110-1-01-133 (SDP)			
2	Raichur	Construction of Staff qtrs to CHC Javalagera in Sindhanur Taluk, Raichur District	250.00
3	Raichur	Construction of PHC & staff quarters at Salagunda in Sindhanur Tq	225.00
4	Raichur	Construction of Staff qtrs to to PHC Dhadesaguru in Raichur Taluk, Raichur District	130.00
Head of Account: NHM			
5	Raichur District	Construction of 60 bedded MCH at Manvi of Raichur District.	1100.00
6	Raichur District	Construction of 60 bedded MCH wing at RIMS Raichur in Raichur District	1500.00
7	Raichur District	Construction of 60 bed MCH at Sindanuru Taluka Hospital in Raichur District	1200.00
8	Raichur District	Upgradation of PHC to CHC at Maski in Maski taluk	200.00
8	Raichur District Total		4805.00
235	Grand Total		129859.72

ABSTRACT

ಆವರಣ-2

Rs. In Lakhs

Sl No	Name of District	No of work	Estimate Cost	Contract Value
1	2	3	4	5
1	Bengaluru Urban	7	4185.00	4416.66
2	Bengaluru Rural	3	1265.00	1401.95
3	Ramanagara	12	9344.89	9805.12
4	Tumkur	13	7579.00	8175.60
5	Chitradurga	8	6845.00	7636.53
6	Kolar	11	4270.00	4699.48
7	Chikkaballapura	6	4340.00	4519.95
8	Shivamogga	7	3990.00	3929.31
9	Davanagere	6	5300.00	4777.60
10	Mysore	15	8803.20	9380.68
11	Mandya	15	5459.00	5654.96
12	Hassan	11	3392.00	3693.49
13	Chikkamagaluru	3	1560.00	1560.00
14	Dakshina Kannada	5	2973.04	3414.37
15	Udupi	1	178.00	191.96
16	Dharwad	4	4895.00	5063.13
17	Gadag	1	200.00	228.49
18	Vijayapura	26	14251.80	14311.96
19	Bagalkote	9	3736.00	3431.85
20	Belagavi	15	10386.00	10699.91
21	Uttara Kannada	4	1720.00	1876.18
22	Haveri	7	1840.00	2119.05
23	Kalaburagi	9	5495.79	5474.33
24	Bidar	4	850.00	727.40
25	Koppal	14	5926.00	6160.19
26	Ballari	7	5210.00	5074.51
27	Yadgir	4	1060.00	1111.05
28	Raichur	8	4805.00	5003.60
Total		235	129859.72	134539.32

District Wise Work Details

Rs.in Lakhs							
Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
1	2	3	4	5	6	7	8
BENGALURU URBAN DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Bengaluru U	Construction of Compound (Retaining) wall and other allied work at CHC Kaggalipura, Bengaluru South taluk, Bengaluru U District.	200.00	200.00	Tender is in process		
2	Bengaluru Urban	Construction of PHC at Machohalli in Bengaluru North Taluk, Bengaluru Rural Dist	180.00	180.00	Tender is in process		
Head of Account: 4210-01-110-1-01-422 (SCP)							
3	Bengaluru Urban	Providing Additional floor and additional facilities, repairs to roof leakage, balance compound wall and internal roads to CHC Kadugondanahalli	200.00	182.91	Sri. B.M.Padma nabha	4.5.2020	3.1.2021
Head of Account: NABARD							
4	Bengaluru Urban	Construction of PHC at Singasandra, Bengaluru East Tq, Bengaluru urban Dist.	170.00	197.68	M/.s R.K. Infra India Pvt., Ltd., Bengaluru.	12.12.2018	12.10.2020
Head of Account: AYUSH							
5	Bengaluru	Construction of Boys Hostel at Govt., Ayurveda Medical College, Bengaluru	675.00	675.00	LOA to be issued		
6	Bengaluru	Construction of Ladies Hostel at Govt Homeopathy/Unani Medical college	1000.00	1112.01	Tender submitted to Govt for approval		
Head of Account: NHM							
7	Bengaluru	Construction of proposed additional 2nd, 3rd, 4th & 5th Floors over the existing 1st Floor of High Risk Pregnancy Ward at VANIVILAS Hospital, KR Road, Bengaluru	1760.00	1869.06	M/s Warsaw Engineers (Sri.Nagaraj)		
7	Bengaluru Urban District Total		4185.00	4416.66			
BENGALURU RURAL DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Bengaluru Rural	Construction of PHC at Hulikunte, Doddaballapura taluk, Bengaluru Rural District.	180.00	180.00	Tender is in process		
Head of Account: NABARD							
2	Bangalore Rural	Upgradation of Taluk Level Hospital from 30 to 100 bed at Devanahalli.	905.00	1023.96	M/s. R.K. Infra India Private Limited, Bengaluru.	12.12.2018	12.10.2020
Head of Account: 4210-01-110-1-01-422 (SCP)							
3	Bengaluru Rural	Construction of PHC at Doddahajji at doddaballapura Tq.,	180.00	197.99	Sri.Chandre Gowda	12.03.2020	11.01.2022
3	Bengaluru Rural District Total		1265.00	1401.95			
RAMANAGARA DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Ramanagara	Improvements to TLH & Construction Administrative block at GH Kanakapura Ramanagar District	200.00	209.48	M/s Star infratech, Bengaluru	12.03.2020	11.03.2021
2	Ramanagara	Extention of PHC Building and improvements to existing old block at Honganuru, Channapatna Taluk, Ramanagara District	110.00	106.76	M/s Star infratech, Bengaluru	12.03.2020	11.03.2021

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
3	Ramanagara	Extention of PHC Building and improvements to existing old block at Kodamballi Channapatna Taluk, Ramanagara District	110.00	196.03	M/s Star infratech, Bengaluru	12.03.2020	11.03.2021
4	Ramanagara	Construction of PHC at Manchegowdana palya in Ramanagara Tq., & District	180.00	196.03	M/s Star infratech, Bengaluru	12.03.2020	11.03.2021
5	Ramanagara	Construction of PHC at Kanwa in Ramanagara Taluk & District (in liue of Construction of PHC at Kootagallu in Ramanagara Tq., & District)	210.00	210.00	Work yet to Commence AA No.HFW 181 CGM 2019 bengaluru 2019 dtd:04.02.2020 Tender is in process		

Head of Account: 4210-01-110-1-01-133 (SDP)

6	Ramanagar	Construction of Primary Health Centre at B.V.Halli in Channapattana Tq, Ramanagar District	180.00	199.89	M/s Skanda Constructions, Bengaluru	25.02.2019	30.06.2020
7	Ramanagara	Construction of PHC & Staff quarters at Motaganahalli	250.00	270.40	M/s Sun Rays Engineering Works, Bengaluru	27.02.2019	30.09.2020
8	Ramanagara	Construction of Primary Health Centre at Maruru in Magadi Tq, Ramanagar District	180.00	198.82	M/s Sun Rays Engineering Works, Bengaluru	27.02.2019	30.09.2020
9	Ramanagara	Construction of Primary Health Centre at Kallanakuppe in Kanakapura Tq, Ramanagar District	180.00	206.25	Sri.H.K.Ravi, Ramanagara	05.03.2019	30.09.2020

Head of Account: NABARD

10	Ramanagar	Construction of CHC & Staff quarters at Akkuruhosahalli, Channpatna Taluk.	1200.00	1200.00	Tender evaluation is in process.		
11	Ramanagara	Construction of PHC at Santemoganahalli, Channapattana Taluk,	189.89	206.23	Sri. Nithin Rangaswamy, Bengaluru.	14.08.2019	30.09.2020

Head of Account: NHM

12	Ramanagara District	Construction of District Hospital at Ramanagara in Ramanagara Tq	6355.00	6605.23	M/s.Haigreva Pvt.Ltd., Vishakapatnam	28.04.2017	Hospital Block: 31.08.2020
12	Ramanagara District Total		9344.89	9805.12			

TUMKUR DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Tumkur	Construction of Additional Facilities to PHC JC Pura, Chikkanayakanhalli taluk, Tumakur Dist	180.00	185.43	Mallikarjun aiah	12.03.2020	11.01.2021
2	Tumkur	Construction of additional wards on Second floor and Renovation to OT Block at TLH Gubbi taluk, Tumakur District.	100.00	118.18	Sai Achyutha Infra structure LLP	LOA issued Agreement to be executed Work yet to start	
3	Tumkur	Construction of additional facilities to PHC at Dodderi in Madhugiri Taluk in Tumkuru	250.00	231.03	Sai Achyutha Infra structure LLP	LOA issued Agreement to be executed Work yet to start	

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
4	Tumkur	Construction of Staff Quarters and additional building to PHC Patnayakanahalli at Sira Taluk, Tumakuru District	100.00	92.95	Sai Achyutha Infra structure LLP	LOA issued	Agreement to be executed Work yet to start

Head of Account: 4210-01-110-1-01-423 (TSP)

5	Tumkur	Construction of PHC & Staff quarters at Doddasaggare	280.00	280.00	Tender is in Process		
---	--------	--	--------	--------	----------------------	--	--

Head of Account: 4210-01-110-1-01-422 (SCP)

6	Tumkur	Construction of PHC at Bukkapattana in Koratagere Tq.,	180.00	188.56	M/s Sai Infra creators	20.03.2020	19.11.2020
---	--------	--	--------	--------	------------------------	------------	------------

Head of Account: 4210-01-110-1-01-133 (SDP)

7	Tumkur	Construction of PHC Building at Muddenahalli Madhugiri Tq, Tumkur District	180.00	204.11	M/s G N Construction, Hyderabad	15.03.2019	30.09.2020
8	Tumkur	Construction of PHC Building and Staff Qtrs at Mavinakere Turuvekere Tq, Tumkur District	180.00	203.14	M/s G N Construction, Hyderabad	15.03.2019	30.09.2020
9	Tumkur	Construction of PHC Building at Eppadi in Kunigal Taluk, Tumkur District.	180.00	204.70	Sri.Raghunath Rama Reddy, Bengaluru	29.06.2019	31.12.2020

Head of Account: NABARD

10	Tumkur	Upgradation of MCH from 60 beds to 100 beds at Sira, Sira Taluk.	770.00	841.73	M/s Balaji Projects Private Limited, Bengaluru.	10.12.2018	09.10.2020
11	Tumkur	Construction of PHC at Sugur, TipturTq, TumkurDist.	170.00	193.17	M/s Balaji Projects Private Limited, Bengaluru.	10.12.20018	09.10.2020
12	Tumkur	Construction of 60 bed MCH at General Hospital in Sira, Sira Tq	1300.00	1537.28	M/s Balaji Projects, Bengaluru.	03.08.2017	09.10.2020

Head of Account: 4210-04-200-1-05 DRUG)

13	Tumkur	Construction of Deputy Drug Controller and Assistant Drug Controller's Office in Tumkur, Tumkur District	209.00	287.66	Sri. Mayur Shivanna Gowda	20.06.2019	31.03.2021
----	--------	--	--------	--------	---------------------------	------------	------------

Head of Account: NHM

13	Tumkur District	Construction of 60 bedded MCH wing at TH Pavagada of Tumkur District	1500.00	1607.66	Sri R. Manjunath, Chitradurga	03.02.2020	02.05.2021
14	Tumkur District	Construction of 100 bed MCH building at District Hospital Premises Tumkur	2000.00	2000	Work approved as a new work in RoP 2020-2021		
13	Tumkur District Total		7579.00	8175.60			

CHITRADURGA DISTRICT

Head of Account: 4210-01-110-1-01-422 (SCP)

1	Chitradurga	Upgradation of Taluk Level Hospital at Holalkere in Chitradurga District	1650.00	2154.49	M/s Aruna Construction (Sri.Vijendra)	19.11.2018	30.09.2020
2	Chitradurga	Construction of MCH at Holalkere	1100.00	1320.00			

Head of Account: 4210-01-110-1-01-423 (TSP)

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
3	Chitradurga	Construction of PHC at TN Kote	180.00	204.07	M.B.Vijayendra		LOA issued
4	Chitradurga	Construction of PHC, Doctors, Nurse & Group-D quarters and Compound wall at Hirekerehalli	120.00	136.37	M/s KVL Construction		LOA issued
5	Chitradurga	Construction of Staff quarters in the premises of PHC at Ashoka Siddapura	130.00	147.64	M/s KVL Construction		LOA issued

Head of Account: NABARD

6	Chitradurga	Construction of PHC at Ranganathapur, Hiriur Tq, Chitradurga Dist.	165.00	173.96	M/.s S&S Associates, Tumkur.	04.01.2019	30.09.2020
---	-------------	--	--------	--------	------------------------------	------------	------------

Head of Account: NHM

7	Chitradurga District	Construction of new 100 bed Taluk Level Hospital at Hiriur Taluk, Chitradurga District	2500.00	2500.00	Work approved as a new work in RoP 2020-2021		
8	Chitradurga District	Upgradation of 50 beds to 150 beds MCH wing at DH Chitradurga in Chitradurga Tq & District	1000.00	1000.00	Work approved as a new work in RoP 2020-2021		
8	Chitradurga District Total		6845.00	7636.53			

KOLAR DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Kolar	Construction of PHC at Madderi in Kolar Taluk and District	180.00	186.86	M/s CRN Constructions	23.03.2020	30.10.2020
2	Kolar	Construction of PHC to CHC at Vemgal extention work	280.00	280.00	Tender is in process		

Head of Account: 4210-01-110-1-01-422 (SCP)

3	Kolar	Improvements to District Hospital at KGF in Kolar District	800.00	800.00	To be placed before TAA		
---	-------	--	--------	--------	-------------------------	--	--

Head of Account: 4210-01-110-1-01-423 (TSP)

4	Kolar	Construction of PHC at Agaram, Mulabagilu Ta., Kolar Dist	180.00	189.96	M/s KVR constructions	18.03.2020	17.01.2021
---	-------	---	--------	--------	-----------------------	------------	------------

Head of Account: 4210-01-110-1-01-133 (SDP)

5	Kolar	Improvements to General Hospital at Srinivasapura, Srinivasapura Taluk, Kolar District	230.00	213.26	Sri. Feroze Khan, Kolar	29.02.2020	28.12.2020
---	-------	--	--------	--------	-------------------------	------------	------------

Head of Account: NABARD

6	Kolar	Construction of PHC at Somayajapalli in Srinivasapur Taluk.	170.00	194.50	Sri. Ramachandra Reddy	18.01.2019	01.10.2020
7	Kolar	Construction of PHC at Madanahalli Cross in Kolar Taluk.	170.00	194.50	Sri. Ramachandra Reddy	18.01.2019	01.10.2020
8	Kolar	Construction of PHC at Muduvadi in Kolar Taluk.	170.00	194.50	Sri. Ramachandra Reddy	18.01.2019	01.10.2020
9	Kolar	Construction of PHC at Lakshmisagara in Srinivasapura Taluk.	170.00	194.50	Sri. Ramachandra Reddy	18.01.2019	01.10.2020
10	Kolar	Construction of PHC at Byraganapalli in Srinivasapura Taluk.	170.00	194.50	Sri. Ramachandra Reddy	18.01.2019	01.10.2020
11	Kolar	Construction of 100 bed MCH to DH SNR Hospital Kolar	1750.00	2056.90	M/.s R.K. Infra India Pvt., Ltd., Bengaluru.	16.08.2017	31.10.2019
11	Kolar District Total		4270.00	4699.48			

CHIKKABALLAPURA DISTRICT

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
Head of Account: 4210-01-110-1-01-386							
1	Chikkaballapura	Construction of PHC at Bashettihalli in Shidlaghatta Taluk, Chikkaballapura District	180.00	184.79	M/s CRN Constructions	23.03.2020	30.10.2020
2	Chikkaballapura	Construction of PHC at Kotagal in Chinthamni Taluk, Chikkaballapura District	180.00	186.86	M/s CRN Constructions	23.03.2020	30.10.2020
3	Chikkaballapura	Construction of PHC at Chakavelu in Bagepalli Taluk, Chikkaballapura District	180.00	184.79	M/s CRN Constructions	23.03.2020	30.10.2020
Head of Account: 4210-01-110-1-01-133 (SDP)							
4	Chikkaballapura	Additional works to Gowribidanur 100 bedded MCH Hospital in Gowribidanur Tq, Chikkaballapur District	300.00	350.98	Sri.V.Murali Krishna	06.03.2019	30.09.2020
Head of Account: AYUSH							
5	Chikkaballapura	Construction of 50 Bedded Ayush Hospital at Chikkaballapur, Chikkaballapur District	800.00	912.53	M/s. Tanisujan Infra Pvt. Ltd., Mysuru	16.08.2019	31.12.2020
Head of Account: NHM							
6	Chikkaballapura District	Construction of TLH Hospital at Gowribidanur after demolishing the existing delapidated old building Chikkaballapura District.	2700.00	2700.00	Work approved as a new work in RoP 2020-2021		
6	Chikkaballapura District Total		4340.00	4519.95			
SHIVAMOGGA DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Shimoga	Construction of staff quarters at PHC Anandapura & Mortuary in Sagara Taluk of Shimoga	120.00	119.03	Sri. Shivaprasad Hosamane	03.03.2020	02.01.2021
Head of Account: 4210-01-110-1-01-133 (SDP)							
2	Shimogga	Construction of PHC Building at Barangi in Soraba Tq, Shimoga District	180.00	199.22	Sri.V.Murali Krishna, Bengaluru	08.03.2019	30.09.2020
Head of Account:NABARD							
3	Shimoga	Construction of PHC at Bhadra Colony, Bhadravathi Tq, Shimoga Dist.	165.00	193.81	M/.s S&S Associates, Tumkur.	04.01.2019	30.09.2020
Head of Account:AYUSH							
4	Shimoga	Additional Facilities for the existing Government Ayurved Teaching Hospital and college in Shimoga	460.00	528.54	Sri. L Dayanand, Bengaluru	02.01.2018	31.10.2020
5	Shimoga	Construction of Girls Hostel at Govt., Ayurveda Medical College, Shivamogga.	815.00	815.00	Tender under evaluation		
Head of Account: NHM							
6	Shimoga District	Construction of 60 bedded MCH wing at GH Shikarapura of Shivamogga District	1500.00	1212.24	M/s Rao Constructions, Bengaluru.		
7	Shivmoga District	Construction of Community Health Centre at Holehonnur in Bhadravathi taluk of Shivamogga District	750.00	861.47	M/S Syama Constructions Bengaluru		
7	Shimoga District Total		3990.00	3929.31			
DAVANAGERE DISTRICT							
Head of Account: 4210-01-110-1-01-386							

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
1	Davanagere	Construction of Geriatric ward for Senior Citizens at Chigateri District Hospital Davanagere taluk and District.	100.00	100.70	Sri. Shivaprasad Hosamane	03.03.2020	02.01.2021
2	Davanagere	Construction of 50 bedded MCH wing at DH Davanagere in Davanagere Tq	1100.00	431.00	M/s.Haigreva Pvt.Ltd., Vishakapatnam	28.04.2017	30.09.2020

Head of Account: NABARD

3	Davanagere	Construction of PHC at Banuvalli, Harihara Taluk, Davanagere District.	160.00	178.56	M/.s R.K. Infra India Pvt., Ltd., Bengaluru.	16.08.2017	30.09.2020
---	------------	--	--------	--------	--	------------	------------

Head of Account: AYUSH

4	Davanagere	Construction of 50 bedded Ayush Hospital at Davanagere in Davanagere District.	750.00	840.56	M/s. SKS, Karkala Infra Project Private Limited., Karkala-	22.07.2019	31.10.2020
---	------------	--	--------	--------	--	------------	------------

Head of Account: NHM

5	Davanagere District	Construction of 50 bedded MCH wing at DH Davanagere in Davanagere Tq	1100.00	1067.40	M/s.Haigreva Pvt.Ltd., Vishakapatnam	28.04.2017	31.08.2020
6	Davanagere District	Construction of 100 bedded MCH wing at District Hospital Davanagere	2090.00	2159.38	M/s Rao Constructions, Bengaluru.	03.02.2020	14.05.2021
6	Davanagere District Total		5300.00	4777.60			

MYSORE DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Mysuru	Construction of PHC at Ravamdoor (By Dismantling of Old 24x7 PHC) Priyaptana taluk, Mysuru District.	175.00	175.00	Tender evaluation is in process		
---	--------	--	--------	--------	---------------------------------	--	--

Head of Account: 4210-01-110-1-01-423 (TSP)

2	Mysuru	Construction of PHC at D.B.Kuppe in HD Kote Taluk of Mysur District	145.00	195.00	Sri. H.R.Ravi Kumar, Bengaluru	08.03.2019	30.09.2020
---	--------	---	--------	--------	--------------------------------	------------	------------

Head of Account: 4210-01-110-1-01-133 (SDP)

3	Mysuru	Repairs & Renovation of TLH H.D. Kote	200.00	232.06	Sri.H.R.Ravi Kumar, Bengaluru	08.03.2019	30.09.2020
4	Mysuru	Extention of Existing PHC and Construction of Staff quarters to PHC at Suttur Naganagudu taluk, Mysuru District	158.00	158.00	Tender approval awaited from govt		

Head of Account: NABARD

5	Mysuru	Construction of PHC at Haradanahalli, K.R.Nagara Tq	170.00	189.72	M/s. KBR Infratech Limited, Bengaluru.	20.12.2018	30.09.2020
6	Mysore	Construction of PHC at Bylakuppe, Periyapatna Taluk	170.00	168.98	M/s. Shri Aruna Constructions Private Limited, Bengaluru.	12.12.2018	11.06.2021

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
7	Mysore	Construction of PHC at Chapparadalli, Periyapatna Taluk	170.00	171.06	M/s. Shri Aruna Constructions Private Limited, Bengaluru.	12.12.2018	11.06.2021
8	Mysuru	Construction of 100 bed General Hospital at Hunsur, Hunsur Taluk	2500.00	2683.01	M/s. Shri Aruna Constructions Private Limited, Bengaluru.	12.12.2018	30.09.2020
9	Mysore	Construction of 30 bed MCH at Talkadu, T.Narasipura Tq	785.00	815.58	M/s. KBR Infratech Limited, Bengaluru.	20.12.2018	30.09.2020
10	Mysore	Construction of 30 beds MCH at Bannur, T. Narasipura Taluk, Mysuru District.	950.00	1049.56	M/s. Chanasya Karle Infratech, Mysuru.	16.08.2017	30.09.2020

Head of Account: AYUSH

11	Mysuru	Upgradation of Heritage building of Government Ayurvedic Medical college and Hospital at Mysuru.	154.20	159.91	Sri. P Ashok kumar, Mysore	23.3.2020	23.08.2021
12	Mysuru	Constructions of Building for Nature cure and Yoga college block, Kitchen Block at Brindavana Extension (Opp to Sanitorium Mysore)	716.00	922.49	KBR Infratech Bangalore	13.2.2017	30.09.2020
13	Mysuru	Construction of Boys Hostel at Govt., Naturecure & Yoga College, Mysuru	300.00	300.00	Tender process		
14	Mysuru	Construction of 10 bedded Ayush Hospital at T.Narasipura	210.00	210.00	Tender process		

Head of Account: NHM

15	Mysuru	Upgradation of SMT Hospital to 100 Bedded MCH in Mysuru city	2000.00	1950.31	19.02.2018		
15	Mysuru District Total		8803.20	9380.68			

MANDYA DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Mandya	Improvementst to CHC and Construction of Doctor's and Staff Quarters at KM Doddi Madduru taluk, Mandya District.	250.00	274.57	M/s Surya Construction	LOA issued Agreement to be executed	
2	Mandya	Construction of Staff quarters at CHC at Belluru, Nagamngala taluk, Mandya District.	110.00	119.65	M/s Surya Construction	LOA issued Agreement to be executed	
3	Mandya	Construction of PHC at Haradarahalli, Nagamngala taluk, Mandya District.	180.00	187.91	M/s Surya Construction	LOA issued Agreement to be executed	
4	Mandya	Construction of PHC Building and staff quarters at Narayanapura, Pandavapura taluk, Mandya District.	250.00	286.04	M/s Surya Construction	LOA issued Agreement to be executed	

Head of Account: 4210-01-110-1-01-422 (SCP)

5	Mandya	Construction of PHC & 2 nos Nurse Quarters at Kadukottanahalli in Maddur Tq.,	200.00	224.65	Sri Satish. C	20.04.2020	29.02.2021
6	Mandya	Construction of PHC at Agasanapura in Malavalli Tq., Mandya District	180.00	180.00	To be placed before TAA		

Head of Account: 4210-01-110-1-01-133 (SDP)

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
7	Mandya	Construction of PHC Building at Kandegala in Malavalli Tq, Mandya District	180.00	195.99	Sri Raghunath Rama Reddy Bengaluru	01.03.2019	30.09.2020
8	Mandya	Construction of PHC Building at Maduvinakodi in K.R.Pet Tq, Mandya District	180.00	195.00	M/s Chansya Karle Infratech	05.03.2019	30.09.2020

Head of Account: NABARD

9	Mandya	Construction of 30 beds MCH Hospital at TLH at Malavalli	1040.00	1053.13	M/s. Chanasya Karle Infratech, Mysuru.	13.12.2018	30.09.2020
10	Mandya	Construction of PHC at Kodiyala, Sriranga pattana Tq, Mandya Dist.	170.00	189.73	M/s. Chanasya Karle Infratech, Mysuru.	13.12.2018	14.03.2021
11	Mandya	Construction of PHC at Kyathanahalli, Pandavapura Tq, Mandya Dist.	170.00	185.84	M/s. Chanasya Karle Infratech, Mysuru.	13.12.2018	14.03.2021
12	Mandya	Construction of PHC at Sarangi, K.R.Pet Tq, Mandya Dist.	170.00	183.74	M/s. Chanasya Karle Infratech, Mysuru.	13.12.2018	14.03.2021
13	Mandya	Construction of PHC at Alenahalli, K.R.pet Tq, Mandya Dist.	170.00	174.92	M/s. Chanasya Karle Infratech, Mysuru.	13.12.2018	14.03.2021

Head of Account: 4210-04-200-1-05 (DRUG)

14	Mandya	Construction of Assistant Drug Controller office to Drug Control Department in Mandya	209.00	203.79	M/s. KVR Construction	15.07.2019	31.03.2021
----	--------	---	--------	--------	-----------------------	------------	------------

Head of Account: NHM

15	Mandya District	Construction of 100 bed MCH at District Hospital in Mandya District	2000.00	2000	-	-	-
15	Mandya District Total		5459.00	5654.96			

HASSAN DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Hassan	Construction of PHC at Bagur, Channarayapatna taluk, Hassan District. (Dismantling of the old PHC building)	180.00	174.13	M/s Chanakshya Karle infratech, Bengaluru	LOA issued Agreement to be executed	
2	Hassan	Construction of PHC at Ballaghatta Channarayapatna taluk, Hassan District. (Dismantling of the old PHC building)	180.00	174.13	M/s Chanakshya Karle infratech, Bengaluru	LOA issued Agreement to be executed	

Head of Account: 4210-01-110-1-01-133 (SDP)

3	Hassan	Construction of 10 Bedded Ward meeting Hall nurse station and staff quarters, Doctors (1), Nurse (1), Group D (1) at PHC Akanahalli Koddu on Chennarayapatna Tq, Hassan District	180.00	208.38	M/s Chansya Karle Infratech	05.03.2019	30.09.2020
---	--------	--	--------	--------	-----------------------------	------------	------------

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
4	Hassan	Construction of Doctors, Nurse & Group "D" Qtrs to CHC at Halebidu in Belur Taluk, Hassan District (In lieu of Improvements to CHC at Halebidu in Belur Taluk)	200.00	200.00	Change of place proposal Submitted to Government for approval.		
Head of Account: NABARD							
5	Hassan	Construction of PHC at Palya, Alur Taluk.	170.00	188.49	M/s. Surya Construction, Bengaluru	10.12.2018	30.09.2020
6	Hassan	Construction of PHC at Navile, Channarayapatana Taluk.	170.00	187.90	M/s. Surya Construction, Bengaluru.	10.12.2018	30.09.2020
7	Hassan	Construction of II, III and IV floor over existing G+1 Maternity & Child Hospital wing at Holenarasipura, Hassan District.	1200.00	1361.33	M/s. Apoorva Construction Co., Tumkur.	02.08.2019	30.09.2020
8	Hassan	Construction of PHC at Gopanahalli, Hassan Taluk	178.00	168.26	Sri. G. Bhupathi, Hassan.	16.08.2019	30.09.2020
9	Hassan	Construction of PHC at Ganguru, Beluru Taluk.	181.00	172.52	Sri. G. Bhupathi, Hassan.	16.08.2019	30.09.2020
10	Hassan	Construction of PHC at Mudalahippe, Kasaba hobli, Holenarsipura Taluk.	178.00	168.66	Sri. G. Bhupathi, Hassan.	16.08.2019	30.09.2020
11	Hassan	Upgradation of Taluk Level Hospital from 30 to 100 beds at Alur, Alur Taluk, Hassan District.	575.00	689.69	M/s Balaji Projects, Bengaluru.	03.08.2017	30.09.2020
11	Hassan District Total		3392.00	3693.49			
CHIKKAMAGALURU DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Chikkamagaluru	Construction of PHC at IAKYA, Chikkamagaluru taluk and District in lieu of Construction of PHC at Siddapura, jagara Hobali, Chikkamagaluru taluk and District.	180.00	180.00	Alternate proposal for Lakya Village to be submitted		
2	Chikkamagaluru	Construction of PHC at Gangahalli Kaduru taluk, Chikkamagaluru Dist in lieu of Construction of PHC at K.Bidare, Kaduru taluk, Chikkamagaluru Dist	180.00	180.00	Alternate proposal for Ganganahalli Village to be submitted		
Head of Account: NHM							
3	Chikkamagaluru	Construction of 60 bed MCH at SDH Koppa TLH.	1200.00	1200.00	Proposal submitted to Govt		
3	Chikkamagaluru District Total		1560.00	1560.00			
DAKSHINA KANNADA DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Dakshina Kannada	Improvements and Renovations to Wenlock DH at Mangaluru	500.00	557.13	M/S MCKB Construction LLP, Bengaluru	23.1.17	30.09.2020
2	Dakshina Kannada	Construction of High Risk Delivery ward in Lady Goshan Hospital Mangaluru Taluk in Dakshina Kannada District	200.00	230.06	M/s K.R Janardhan Babu Construction, Bengaluru	30.3.2020	29.01.2021
Head of Account: NABARD							

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
3	Dakshina Kannada	Construction of New PHC Building at Ishwaramangala, Puttur Taluk	178.00	190.31	Sri. Sudhir Kumar Shetty, Udupi.	17.12.2018	30.09.2020
4	Dakshina Kannada	Construction of 176 bed new hospital with Blood bank, Urology, Neuro surgery, OT complex & wards at District Wenlock hospital, Mangalore (Phase -2 for I, II, & IIIrd Floor)	970.00	1244.33	M/s. MCKB Construction, LLP, Bengaluru	03.08.2017	30.09.2020

Head of Account: NHM

5	Dakshina Kannada District	Construction of 60 beds MCH wing at Lady Goshen Hospital, Mangaluru in Dakshina Kannada District	1125.04	1192.5424	M/s.Balaji Project Ltd., Bengaluru	28.07.2016	31.12.2020
5	Dakshina Kannada District Total		2973.04	3414.37			

UDUPI DISTRICT

Head of Account: NABARD

1	Udupi	Construction of New PHC Building at Muniyalu, Karkala Taluk	178.00	191.96	Sri. Sudhir Kumar Shetty, Udupi.	17.12.2018	30.09.2020
1	Udupi District Total		178.00	191.96			

DHARWAD DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Dharwad	Construction of Staff qtrs (Doctors qtrs- 1 no., Nurse qtrs -2 no, Group- D - 1no.) PHC at Noolvi, Hubli Taluk, Dharwad District.	100.00	86.04	M/s Neel Constructions	5.2.2020	4.11.2020
2	Dharwad	Construction of PHC at Alnavara in Dharwad Taluk & District	180.00	169.65	Sri.Prashanth Udupi	LOA issued Agreement to be executed	

Head of Account: NHM

3	Dharwad District	Construction of Additional 2 floors above the existing MCH Hospital in the premises of KIMS Hospital Hubli	2000.00	2152.54	M/s.S.R.Co nstruction Company, Bengaluru	21.06.2019	18.08.2020
4	Dharwad	Construction of 100 bedded MCH at DH premises Dharwad.	2615.00	2654.90	M/s. S R Constructions	16.02.2018	30.11.2020
4	Dharwad District Total		4895.00	5063.13			

GADAG DISTRICT

1	Gadag District	Upgradation of PHC to CHC at Naregal in Ron Taluk	200.00	228.49	M/s.Sweet Home Constructions, Karwar	27.02.2018 27.10.2018	31.08.2020
1	Gadag District Total		200.00	228.49			

VIJAYAPURA DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Vijayapura	Construction of Super Specialty Hospital in the premises of District Hospital Vijayapura	2500.00	2840.00	M/s. RNR Constructions Pvt., Ltd.,	09.01.2018	30.09.2020
2	Vijayapura	Repair and Renovation of TB ward block in premises of DH, Vijayapura	195.00	195.00	Sri. Nanagouda S Bennur, Vijayapura	LOA issued Agreement to be executed	
3	Vijayapura	Repair and renovation to TLH at B.Bagewadi in Vijayapura	120.00	120.00	Sri. Nanagouda S Bennur, Vijayapura	LOA issued Agreement to be executed	

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
4	Vijayapura	Construction of Sewage treatment Plant to District Hospital Vijayapura (balance work)	190.00	190.00	Tender to be invited		
5	Vijayapura	Construction of New PHC in Baradola at Indi Taluk (Dismantling of existing Dilapidated condition PHC Building) in Vijayapura District	180.00	180.00	Tender Submitted to Govt for Approva		
6	Vijayapura	Construction of Doctors qtrs-1 no., Nurse qtrs -1 no. Group D qtrs-1 no., Drug Distributors qtrs-1no., and Repairs to PHC Agarakheda in Indi Taluk Vijayapura District	120.00	120.00	Tender Submitted to Govt for Approva		
7	Vijayapura	Construction of PHC at Jigajinagi, Indi Taluk, Vijayapur District	180.00	180.00	Tender Submitted to Govt for Approva		
8	Vijayapura	Construction of New PHC at Kudagi (Dismantling of existing Dilapidated condition PHC Building), Basavana Bagewadi Taluk Vijayapura District	180.00	180.00	Tender Submitted to Govt for Approva		
9	Vijayapura	Construction of Puttaraj Gavai Institute of Trauma & Orthopedic in the premises District Hospital Vijayapur	2000.00	2000.00	Work yet to be started		
10	Vijayapura	Construction of Super Specialty Hospital Phase - 2 & Oncology block in the premises of District Hospital Vijayapura	4000.00	4000.00	Tender invited		

Head of Account: 4210-01-110-1-01-422 (SCP)

11	Vijayapura	Construction of Doctors qtrs-1 no., Nurse qtrs -4 nos., Junior Women Health Assistance qtrs- 3 nos., Group D qtrs-2 nos., Drug Distributors qtrs-1no., to PHC at Horthi in Indi Taluk Vijayapura District	200.00	183.00	Sri.Kashinat h Bhoju Rathod,	20.03.2020	19.01.2021
----	------------	---	--------	--------	------------------------------	------------	------------

Head of Account: 4210-01-110-1-01-133 (SDP)

12	Vijayapura	Construction of PHC and Staff Qtrs at Telagi in B.Bagewadi Taluk	275.00	279.91	Sri.Kashinat h Bhoju Rathod, Vijayapura	08.03.2019	30.09.2020
13	Vijayapura	Construction of 30 bedded MCH Hospital at Kolhar in Basavanabagewadi Taluk, Vijayapura District	285.00	296.20	M/s. Singade Constructio ns & Infrastructur e Pvt. Ltd	12.03.2020	31.12.2020
14	Vijayapura	Upgradation of PHC to CHC at Golasangiya in Basavanabagewadi Tq, Vijaypur District	250.00	0.00	Upgradation of CHC not approved. Hence, dropped.		

Head of Account: NABARD

15	Vijayapura	Construction of Staff Quarters and Renovation to TLH at B.Bagewadi in B.Bagewadi Taluk.	385.00	380.68	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020
16	Vijayapura	Construction of Staff Quarters & Extension to CHC at Chadchan in Indi Taluk, Vijayapura District.	240.00	232.97	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020
17	Vijayapura	Extension of CHC at Talikote, Moddebihal Taluk .	161.80	154.58	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020
18	Vijayapura	Construction of PHC at Mulavada, Basavanabagevadi Taluk.	191.00	185.28	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
19	Vijayapura	Construction of PHC at Loni B.K, Indi Taluk.	187.00	182.18	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020
20	Vijayapura	Construction of PHC at Mulsavalagi, Sindagi Taluk.	190.00	183.77	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020
21	Vijayapura	Construction of PHC at Atharga, Indi Taluk.	191.00	184.97	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020
22	Vijayapura	Construction of PHC at Hovinahipparagi, Basavanabagevadi Taluk.	191.00	184.26	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020
23	Vijayapura	Construction of PHC at Agarakhed, Indi Taluk.	190.00	183.60	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020

Head of Account: AYUSH

24	Vijayapura	Construction of Panchakarma Wing in premises of District General Hospital, Vijayapura	400.00	400.00	Sri H A Vinod Kumar	19.03.2019	30.11.2020
----	------------	---	--------	--------	---------------------	------------	------------

Head of Account: NHM

25	Vijayapura	Construction of additional 50 bedded MCH wing at DH Vijayapura	1050.00	1050.00	Proposal submitted to Govt		
26	Vijayapura	Upgradation of PHC to CHC at Konnur in Vijayapura Taluk	200.00	225.56	Sri.Nanagouda S.Benur, Vijayapura	08.1.2018	31.08.2020
26	Vijayapura District Total		14251.80	14311.96			

BAGALKOT DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Bagalkot	Construction of Mortuary, Food shelter and Improvements to (internal road, repairs and renovation of UGD line for quarters) District Hospital at Bagalkot Taluk and District	400.00	357.95	Sri. Fakiragouda N Patil	29.02.2020	28.01.2021
2	Bagalkot	Upgradation of PHC to CHC at Savalagi in Bagalkot Taluk	200.00	2.85	Sri.Nanagouda S.Benur, Vijayapura	08.1.2018	30.09.2020

Head of Account: 4210-01-110-1-01-133 (SDP)

3	Bagalkot	Construction of PHC at Nandikeshwar in Badami Taluk, Bagalkot District	180.00	166.55	M/s. Singade Constructions & Infrastructure Pvt. Ltd	12.03.2020	11.03.2021
---	----------	--	--------	--------	--	------------	------------

Head of Account: 4210-01-110-1-01-422 (SCP)

4	Bagalkote	Repair & Renovation to CHC & Construction of Staff Quarters at KERUR CHC in Badami Tq, Bagalkot Dist.	150.00	165.58	Sri. Ajith P Kuruvinkoppa	17.03.2020	16.02.2021
---	-----------	---	--------	--------	---------------------------	------------	------------

Head of Account: NABARD

5	Bagalkote	Construction of PHC at Bevoor, Bagalkote Taluk.	191.00	185.28	M/s. R.K. Infra Pvt., Ltd, Bengaluru.	05.08.2019	30.09.2020
---	-----------	---	--------	--------	---------------------------------------	------------	------------

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
6	Bagalkote	Construction of PHC at Hipparagi, Jamakhandi Tq, Baglkot Dist.	165.00	163.89	M/s. Signature Infratech, Bengaluru.	16.07.2019	30.09.2020
7	Bagalkote	Construction of PHC at Kamatagi, Hungund Tq, Baglkot Dist.	160.00	160.36	M/s. Signature Infratech, Bengaluru.	16.07.2019	30.09.2020

Head of Account: NHM

8	Bagalkote District	Construction of 100 bedded MCH wing at TH Jhamkhandi of Bagalkote District	2090.00	2005.21	M/s SMD Engineers and All Contractors	03.02.2020	02.05.2021
9	Bagalkot District	Upgradation of PHC to CHC at Savalagi in Bagalkot Taluk	200.00	224.18	Sri.Nanagou da S.Benur, Vijayapura	08.1.2018	31.08.2020
9	Bagalkote District Total		3736.00	3431.85			

BELAGAVI DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Belagavi	Construction of Staff qtrs (Doctors qtrs- 1 no., Nurse qtrs -2 no, Group- D qtrs - 1no.,) at Batakurki in Ramdurga Taluk, Belagavi Dist	100.00	90.84	Sri Daval M Mudalgi	5.2.2020	4.11.2020
2	Belagavi	Construction of PHC (Dismantling of existing Dilapidated condition PHC Building), Doctors qtrs- 1 no., Nurse qtrs - 2 no, Group- D - 1no., at Sangolli in Bylahongal Taluk Belagavi District	190.00	190.00	Sri G. Ram Mohan , Koppal	LOA issued Agreement to be executed	
3	Belagavi	Construction of PHC at Islampura in Hukkeri Taluk, Belagavi District	180.00	180.00	Sri G. Ram Mohan , Koppal	LOA issued Agreement to be executed	
4	Belagavi	Construction of PHC at Manakapura in Nippani Taluk, Belagavi District. (Dismantling of existing Old PHC Building)	180.00	180.00	Sri G. Ram Mohan , Koppal	LOA issued Agreement to be executed	

Head of Account: 4210-01-110-1-01-133 (SDP)

5	Belagavi	Dismantling of Old PHC & Construction of New Primary Health Centre at Hosur in Soundatti Tq, Belagavi District	180.00	210.60	Sri.Suresh N	28.02.2019	30.09.2020
6	Belagavi	Internal and External Painting to TLH Bailhongal, Repairs to Existing Quarters & New Construction of MO-02, GDQ-02 Quarters.	155.00	181.35	Sri.Suresh N	28.02.2019	30.09.2020
7	Belagavi	Construction of PHC and Staff qtrs at Deshnuru in Bylahongala Taluk, Belagavi District	231.00	262.35	Sri. Manjunath. H.S (M/s. S and S Innovations) , Bengaluru	30.03.2020	29.01.2021

Head of Account: NABARD

8	Belagavi	Construction of PHC at Ankali in Chikkodi Taluk, Belagavi District	170.00	188.20	M/s. Signature Infratech, Bengaluru.	29.01.2019	30.09.2020
---	----------	--	--------	--------	--------------------------------------	------------	------------

Head of Account: NHM

9	Belagavi District	Upgradation of CHC to Taluka Hospital Kitturs at Belagavi	1500.00	1500.00	Proposal submitted to Govt		
---	-------------------	---	---------	---------	----------------------------	--	--

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
10	Belagavi District	Construction of 100 Bedded MCH at Chikodi of Belagavi District	2000.00	2055.57	Sri. Jagadish Hosamani, Tumkur	23.02.2018	31.08.2020
11	Belagavi District	Construction of 30 Bedded MCH at Nippani of Belagavi District	800.00	869.07	Sri. Jagadish Hosamani, Tumkur	23.02.2018	31.08.2020
12	Belagavi District	Construction of 60 Bedded MCH at Soundatti of Belagavi District	1100.00	1190.44	Sri. Jagadish Hosamani, Tumkur	23.02.2018	30.08.2020
13	Belagavi District	Construction of 60 bedded MCH at Taluka Hospital Khanapur of Belagavi District	1500.00	1500.00	Proposal submitted to Govt		
14	Belagavi District	Construction of 100 bed MCH at BIMS Belagavi	2000.00	2000.00	Proposal submitted to Govt		
15	Belgaum District	Repairs & Repairs Construction of District Vaccine store building at Belagavi	100.00	101.49	Sri. Sunil D Nagojiche	05.07.2019	31.08.2020
15	Belagavi District Total		10386.00	10699.91			
UTTARA KANNADA DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Uttara Kannada	Construction of PHC at Muroor in Kumta Tq	140.00	156.80	M/s RK infratech India Pvt., Ltd, Bengaluru	06.2.2017	30.09.2020
2	Uttara Kannada	Construction of PHC at Ulaga in Karwar Tq., U.K District	180.00	202.04	M/s Sweet Home Construction,	16.03.2020	15.01.2021
Head of Account: AYUSH							
3	Uttara Kannada	Construction of 10 bedded Ayush Hospital building at Dandeli in Haliyal Tq.	300.00	335.89	Sri. Aravind J Chavan	05.03.2019	30.09.2020
Head of Account: NHM							
4	Uttar Kannada District	Construction of 60 bedded MCH at Sirsi of Uttar Kannada District	1100.00	1181.45	M/s. Sweet Home Construction	19.02.2018	31.08.2020
4	Uttara Kannada District Total		1720.00	1876.18			
HAVERI DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Haveri	Construction of Doctors qtrs- 1 no., Nurse qtrs -1no, Group- D - 1no., and Improvements and Repairs to CHC Akki Alura in Hangal Taluk, Haveri District	150.00	171.59	Sri.Suresh N	16.03.2020	15.01.2021
2	Haveri	Construction of Staff quarters, compound wall, & approach road, to PHC Adura in Hangal Taluk, Haveri District	150.00	171.53	Sri.Suresh N	16.03.2020	15.01.2021
3	Haveri	Construction of PHC at Irani in Ranebennur Tq., of Haveri District	180.00	208.82	M/s Sweet Home Construction,	16.03.2020	15.01.2021
Head of Account:NABARD							
4	Haveri	Construction of PHC at Kuppeluru, Ranebennur Tq, Haveri Dist.	170.00	186.20	M/s. Signature Infratech, Bengaluru.	29.01.2019	30.09.2020

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
5	Haveri	Construction of PHC at Honnatti, Ranebennur Tq, Haveri Dist.	170.00	186.03	M/s. Signature Infratech, Bengaluru.	29.01.2019	30.09.2020
6	Haveri	Construction of PHC at Kudupali, Hirekerur Tq, Haveri Dist.	170.00	185.95	M/s. Signature Infratech, Bengaluru.	29.01.2019	30.09.2020
7	Haveri	Upgradation of Taluk Level Hospital from 50 to 100 bed including construction of staff quarters at Ranebennur.	850.00	1008.93	M/s. CRN Construction, Bengaluru.	16.08.2017	30.09.2020
7	Haveri District Total		1840.00	2119.05			

KALABURGI DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Kalaburagi	Upgradation of PHC to CHC at Ravoor in Chittapur Tq	200.00	61.01	Sri. N.S.Singade, Bidar	10.09.2018	30.09.2020
2	Kalaburagi	Construction of Arogya Bhavana Complex at Kalaburagi	1850.00	1850.00	Detailed Estimate for Rs.2195.00 Lakhs is submitted to Govt for Administrative		

Head of Account: 4210-01-110-1-01-133 (SDP)

3	Kalaburagi	Construction of PHC at Ravoor in Chittapur Tq	140.00	149.19	M/s Ramkrishy Infrastructure Ltd., Bengaluru	18.01.2017	30.09.2020
4	Kalaburagi	Construction of PHC with staff quarters at Ambalaga	250.00	288.34	Sri.Narayan a S Singade, Bidar	27.02.2018	30.09.2020
5	Kalaburagi	Construction of PHC with staff quarters at Dandoti	250.00	288.34	Sri.Narayan a S Singade, Bidar	27.02.2018	30.09.2020
6	Kalaburagi	Construction of Staff qtrs to PHC Dhangapura in Alanda Taluk, Kalaburagi District	250.00	281.66	Sri. Bheem Srinivas Rao Bidar	Work order to be issued	

Head of Account: NHM

7	Kalaburagi District	Construction of 100 bed MCH building at District Hospital Kalaburagi	2000.00	2000.00	Proposal submitted to Govt		
8	Kalaburagi District	Upgradation of PHC to CHC at Jeratagi Kalaburagi District	350.00	350.00	Proposal submitted to Govt		
9	Kalaburagi District	Construction of PHC & Staff quarters at Naribol in Jewargi Tq	205.79	205.79	M/s.Santhosh Buildwell Infra Pvt. Ltd., Racecourse Road, Bengaluru	16.03.2017	31.10.2020
9	Kalaburagi District Total		5495.79	5474.33			

BIDAR DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Bidar	Upgradation of PHC to CHC at Sulepet in Chincholi Tq	200.00	61.83	Sri. N.S.Singade, Bidar	27.02.2018	30.09.2020
2	Bidar	Construction of (Doctors qtrs- 1 no., Nurse qtrs -2 no, Group- D - 1no.) at CHC Nituru in Bhalki Taluk, Bidar District	100.00	90.88	Sri. Hosamani Sukumar Johan	18.03.2020	17.12.2020

Head of Account: 4210-01-110-1-01-133 (SDP)

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
3	Bidar	Construction of Staff qtrs to PHC Gotala in Basavakalyan Taluk, Bidar District	200.00	224.69	Sri. Bheem Srinivas Rao Bidar	Work order to be issued	

Head of Account: NHM

4	Bidar District	Upgradation of PHC to CHC at Mehakar in Bidar District	350.00	350.00	—	—	
4	Bidar District Total		850.00	727.40			

KOPPAL DISTRICT

Head of Account: 4210-01-110-1-01-386

1	Koppal	Upgradation of PHC to CHC at Hanumanahal in Kushtagi taluk	200.00	31.07	M/s. Standard Infratech (India) Pvt Ltd., Hyderabad	23.02.2018	30.09.2020
2	Koppal	Upgradation of PHC to CHC at Hanumasagara in Kushtagi Tq	200.00	19.99	M/s. Standard Infratech (India) Pvt Ltd., Hyderabad	23.02.2018	30.09.2020

Head of Account: 4210-01-110-1-01-133 (SDP)

3	Koppal	Construction of 5 Nos of Nurse qtrs to CHC at Tavaragere Kushtagi Taluk, Koppal District	110.00	125.75	Sri. Anil Prasad.S. Pandey	Work order to be issued	
4	Koppal	Construction of Staff qtrs to CHC Hanumasagara in Kushtagi Taluk, Koppal District	200.00	227.30	Sri. Anil Prasad.S. Pandey	Work order to be issued	
5	Koppal	Construction of Compound wall internal roads vehicle parking Mortuary block & total new Electrification for District Hospital at Koppal	510.00	559.21	M/s. Standard Infratech Pvt Ltd., Hyderabad	23.02.2018	30.09.2020
6	Koppal	Construction of PHC with Staff quarters at Navali	250.00	287.82	Sri. K. G. Eranna Ballari	08.03.2018	30.09.2020
7	Koppal	Construction of PHC with Staff quarters at Musalapura	250.00	287.82	Sri. K. G. Eranna Ballari	08.03.2018	30.09.2020
8	Koppal	Construction of PHC with necessary Infrastructure works at Hosakere	170.00	196.18	Sri. K. G. Eranna Ballari	08.03.2018	30.09.2020
9	Koppal	Construction of Staff qtrs to PHC Alavandi in Koppal Taluk, Koppal District	156.00	197.46	Sri. Anil Prasad.S. Pandey	Work order to be issued	
10	Koppal	Construction of PHC at Chikkanakoppa in Yelaburga Taluk, Koppal District	180.00	204.85	Sri. Anil Prasad.S. Pandey	Work order to be issued	

Head of Account: NABARD

11	Koppal	Construction of 30 beds MCH wing to CHC at Kukanur, Yelaburga Tq.	950.00	1029.54	M/s Balaji Projects, Bengaluru.	03.08.2017	31.10.2019
----	--------	---	--------	---------	---------------------------------	------------	------------

Head of Account: NHM

12	Koppal District	Construction of 100 bedded MCH at Koppal of Koppal District	2000.00	2184.81	M/s. Standard Infratech (India) Pvt Ltd., Hyderabad	23.02.2018	31.05.2020
13	Koppal District	Upgradation of PHC to CHC at Hanumanahal in Kushtagi taluk	200.00	258.39	M/s. Standard Infratech (India) Pvt Ltd., Hyderabad	23.02.2018	31.12.2020

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
14	Koppal District	Construction of additional 30 bedded MCH wing at TLH Gangavathi in Koppal District.	550.00	550.00	Proposal submitted to Govt		
14	Koppal District Total		5926.00	6160.19			
BALLARI DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Ballari	Upgradation of PHC to CHC at Kamalapur in Hospet Tq (Indent-1911)	200.00	49.99	M/s. Srinivasa Enterprises Hyderabad	21.02.2018	30.09.2020
2	Ballari	Upgradation of PHC to CHC at Mariammanahalli in Sandur Tq (Indent-1911)	200.00	24.99	M/s. Srinivasa Enterprises Hyderabad	21.02.2018	30.09.2020
Head of Account: 4210-01-110-1-01-423 (TSP)							
3	Ballari	Upgradation of Kurugodu CHC to 100 bedded TLH at Ballari District	2120.00	2120.00	Detailed Estimate for Rs.2195.00 Lakhs is submitted to Govt for Administrative		
Head of Account: 4210-01-110-1-01-133 (SDP)							
4	Ballari	Renovation of CHC & Construction of Doctors Qtrs, Nurse Qtrs & D'Type Qtrs to CHC at Hampasagar in H.B.Halli (Tq) Ballari (Dist)	200.00	215.50	M/s Standard Infratech India Pvt., Ltd., Hyderabad	09.01.2017	30.09.2020
Head of Account: NHM							
5	Ballari District	Construction of 100 bedded MCH wing at District Hospital Ballari	2090.00	2200.00	M/s Srinivasa Construction India PVT. LTD., Ballari.	03.02.2020	02.05.2021
6	Ballari District	Upgradation of PHC to CHC at Kamalapur in Hospet Taluk	200.00	231.89	M/s. Srinivasa Enterprises Hyderabad	21.02.2018	31.10.2020
7	Ballari District	Upgradation of PHC to CHC at Mariammanahalli in Sandur Taluk	200.00	232.14	M/s. Srinivasa Enterprises Hyderabad	21.02.2018	31.10.2020
7	Ballari District Total		5210.00	5074.51			

Sl. No	District	Name of Work	Project cost		Name of Agency	Date of start	Probable date of completion
			Sanctined Estimate cost	Revised Project Cost			
YADGIR DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Yadgir	Construction of Staff qtrs (Doctors qtrs- 1 no., Nurse qtrs -2 no, Group- D - 1no.) PHC at Shirval in Shahpur Talk, Yadgir District	100.00	91.75	Sri Ashok Kumar.G, Biradar, Klb	06.03.2020	5.12.2020
Head of Account: 4210-01-110-1-01-423 (TSP)							
2	Yadgir	Construction of PHC & Staff quarters at Kakkera in Shorapur Tq, Yadgir Dist.	280.00	280.00	Tender Evaluation under process		
Head of Account: NHM							
3	Yadgir District	Construction of Community Health Centre at Kembhavi in Shorapur Taluk, Yadgir District.	480.00	460.30	Sri. Anilpandey, Kalaburagi		
4	Yadgir District	Upgradation of PHC to CHC at Kodekal in Surapura taluk	200.00	279.00	Sri. Narayan S. Singade Bidar		
4	Yadgir District Total		1060.00	1111.05			
RAICHUR DISTRICT							
Head of Account: 4210-01-110-1-01-386							
1	Raichur	Upgradation of PHC to CHC at Kodekal in Shorapura Taluk of Yadgir District	200.00	54.88	M/s Singade Construction & Infrastructure Pvt, Ltd	01.03.2018	30.09.2020
Head of Account: 4210-01-110-1-01-133 (SDP)							
2	Raichur	Construction of Staff qtrs to CHC Javalagera in Sindhanur Taluk, Raichur District	250.00	263.05	Sri. Eranna Manvi	Work order to be issued	
3	Raichur	Construction of PHC & staff quarters at Salagunda in Sindhanur Tq	225.00	232.18	Sri.Ravindra nath P, Bengaluru	11.01.2017	30.09.2020
4	Raichur	Construction of Staff qtrs to to PHC Dhadesaguru in Raichur Taluk, Raichur District	130.00	141.50	Sri. Eranna Manvi	Work order to be issued	
Head of Account: NHM							
5	Raichur District	Construction of 60 bedded MCH at Manvi of Raichur District.	1100.00	1317.00	M/s. Ramkrishy Infrastructure ltd., Bengaluru	20.03.2018	
6	Raichur District	Construction of 60 bedded MCH wing at RIMS Raichur in Raichur District	1500.00	1564.78	M/s Ramakrishy Insrastructure PVT LTD., Bengaluru.	03.02.2020	
7	Raichur District	Construction of 60 bed MCH at Sindhanuru Taluka Hospital in Raichur District	1200.00	1200.00	-	-	
8	Raichur District	Upgradation of PHC to CHC at Maski in Maski taluk	200.00	230.21	M/s. Laximirama Constructions Gangavathi	07.03.2018	
8	Raichur District Total		4805.00	5003.60			
235	Grand Total		129859.72	134539.32			